

SKF, Pune

SKF India (Industrial) Ltd · Units 801–802, 8th Floor, Millennium Tower 3, Wakad, Pune · confidence 84%

Internal target finish

2026-08-14

68 working days (CPM)

Contract finish

2026-08-22

Buffer

8d

invariant holds

Critical activities

9 / 69

Peak manpower

124

2026-07-25

Margin

27.5%

contract vs BCS

Worst net cash

₹-81,42,294

peak funding need

Critical path (9 activities — zero float)

#	ACTIVITY	TRADE	DUR	START	FINISH	DURATION SOURCE
t1	Site Marking & Dilapidation Report	general	6d	2026-06-08	2026-06-13	SKF, Pune Schedule.xlsx · task row 1 (planned WORK DAYS)
t3	Furniture Marking	general	4d	2026-06-12	2026-06-15	SKF, Pune Schedule.xlsx · task row 3 (planned WORK DAYS)
t4	Blockwork, AAC Blocks & Plastering	civil	22d	2026-06-21	2026-07-12	SKF, Pune Schedule.xlsx · task row 4 (planned WORK DAYS)
t21	Raceway Trunking & Installation	electrical	20d	2026-06-25	2026-07-14	SKF, Pune Schedule.xlsx · task row 21 (planned WORK DAYS)
t22	GI Conduiting & Switch/Point Back-boxes	electrical	21d	2026-07-09	2026-07-29	SKF, Pune Schedule.xlsx · task row 22 (planned WORK DAYS)
t23	Point Wiring, Circuits, Mains & DB's	electrical	21d	2026-07-16	2026-08-05	SKF, Pune Schedule.xlsx · task row 23 (planned WORK DAYS)
t24	LT Panel Labeling	electrical	11d	2026-07-21	2026-07-31	SKF, Pune Schedule.xlsx · task row 24 (planned WORK DAYS)
t25	Panel Installation — Testing & Commissioning	electrical	3d	2026-07-30	2026-08-01	SKF, Pune Schedule.xlsx · task row 25 (planned WORK DAYS)
t69	Snag List & Handover	general	10d	2026-08-05	2026-08-14	SKF, Pune Schedule.xlsx · task row 69 (planned WORK DAYS)

Full activity schedule

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
t1	Site Marking & Dilapidation Report	Site Prep	6	2026-06-08	2026-06-13	0	6	0d
t2	Temporary Power	Site Prep	2	2026-06-10	2026-06-11	66	68	64d
t3	Furniture Marking	Site Prep	4	2026-06-12	2026-06-15	4	8	0d
t4	Blockwork, AAC Blocks & Plastering	Civil Work	22	2026-06-21	2026-07-12	13	35	0d
t11	100mm Partition Framing	Partition & Paneling	18	2026-06-23	2026-07-10	18	36	3d
t12	Gypsum Panelling	Partition & Paneling	10	2026-07-02	2026-07-11	27	37	3d
t13	Gypsum Wall Punning	Partition & Paneling	8	2026-07-03	2026-07-10	48	56	23d
t14	Column Cladding (Ply/Gypsum)	Partition & Paneling	12	2026-07-03	2026-07-14	56	68	31d
t15	Glass Partition	Partition & Paneling	14	2026-07-08	2026-07-21	42	56	12d
t20	GI Cable Trays, Trunking & MS Supports	Electrical & Networking	21	2026-07-02	2026-07-22	47	68	23d
t21	Raceway Trunking & Installation	Electrical & Networking	20	2026-06-25	2026-07-14	17	37	0d
t16	Gypsum False Ceiling	False Ceiling	8	2026-07-06	2026-07-13	52	60	24d
t17	Metal / Fire-rated Ceiling	False Ceiling	6	2026-07-12	2026-07-17	62	68	28d
t18	Designer Ceiling — Laminate Finish	False Ceiling	6	2026-07-07	2026-07-12	62	68	33d
t19	Acoustic Baffle Ceiling	False Ceiling	5	2026-07-15	2026-07-19	63	68	26d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
t22	GI Conduiting & Switch/Point Back-boxes	Electrical & Networking	21	2026-07-09	2026-07-29	31	52	0d
t23	Point Wiring, Circuits, Mains & DB's	Electrical & Networking	21	2026-07-16	2026-08-05	38	59	0d
t24	LT Panel Labeling	Electrical & Networking	11	2026-07-21	2026-07-31	43	54	0d
t25	Panel Installation — Testing & Commissioning	Electrical & Networking	3	2026-07-30	2026-08-01	52	55	0d
t26	GI Sheet Ducting Fabrication & Installation	HVAC	18	2026-07-04	2026-07-21	31	49	5d
t27	Duct Light Testing (Pre-insulation)	HVAC	2	2026-07-16	2026-07-17	43	45	5d
t28	Thermal & Acoustic Insulation	HVAC	9	2026-07-18	2026-07-26	45	54	5d
t29	Grilles, Diffusers, Fire Dampers & Actuators	HVAC	9	2026-07-21	2026-07-29	48	57	5d
t30	Battery Room Ventilation	HVAC	4	2026-07-18	2026-07-21	64	68	24d
t31	Refrigerant Piping & Cable Trays	HVAC	11	2026-07-05	2026-07-15	32	43	5d
t32	Indoor Units Installation	HVAC	7	2026-07-21	2026-07-27	48	55	5d
t33	VRV Requirements and ODUs	HVAC	5	2026-07-16	2026-07-20	50	55	12d
t34	HVAC Testing & Commissioning	HVAC	3	2026-07-28	2026-07-30	55	58	5d
t35	C-Class Sprinkler Piping (Grooved)	Sprinkler Work	10	2026-06-27	2026-07-06	26	36	7d
t36	Alarm Valve Assembly & Flow Switch	Sprinkler Work	10	2026-07-29	2026-08-07	58	68	7d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
t37	Pendent/Upright Sprinklers & Flexible Drops	Sprinkler Work	7	2026-07-02	2026-07-08	48	55	24d
t38	Sprinkler Testing & Commissioning	Sprinkler Work	3	2026-07-18	2026-07-20	55	58	15d
t39	Red/Black Armored Cabling (FAS/PA/CCTV)	LV Systems	15	2026-07-11	2026-07-25	48	63	15d
t40	Detectors, Hooters & PAVA Rack Commissioning	LV Systems	9	2026-07-20	2026-07-28	59	68	17d
t41	EM Locks, Biometric Readers & CCTV	LV Systems	9	2026-07-18	2026-07-26	59	68	19d
t42	Emergency Exit Signage	LV Systems	9	2026-07-22	2026-07-30	59	68	15d
t43	Rodent Repellent System	LV Systems	7	2026-07-22	2026-07-28	61	68	17d
t44	Water Leak Detection System	LV Systems	7	2026-07-22	2026-07-28	61	68	17d
t45	Reception Table	Doors & Carpentry	20	2026-07-06	2026-07-25	48	68	20d
t46	Flush Doors	Doors & Carpentry	10	2026-07-11	2026-07-20	58	68	25d
t47	Glass Doors	Doors & Carpentry	6	2026-07-08	2026-07-13	42	48	12d
t48	Back Painted Glass	Doors & Carpentry	5	2026-07-27	2026-07-31	61	66	12d
t5	Plumbing Internal Piping	Civil Work	12	2026-06-30	2026-07-11	24	36	2d
t56	Internal Walls (Putty + Paint)	Finishing	20	2026-07-23	2026-08-11	48	68	3d
t49	Acoustical Panels	Doors & Carpentry	3	2026-07-25	2026-07-27	65	68	18d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
t57	Ceiling Painting	Finishing	12	2026-07-25	2026-08-05	52	64	5d
t51	Manager/Meeting Room Tables	Modular Placement	11	2026-07-25	2026-08-04	57	68	10d
t52	Planter Box / OHU / File Storage	Modular Placement	11	2026-07-25	2026-08-04	57	68	10d
t6	Waterproofing (Floor + Walls 600mm)	Civil Work	6	2026-07-11	2026-07-16	35	41	2d
t60	Frosting	Finishing	3	2026-07-30	2026-08-01	64	67	12d
t61	Vinyl Pasting	Finishing	3	2026-07-30	2026-08-01	61	64	9d
t62	Wallpaper Pasting	Finishing	3	2026-07-30	2026-08-01	57	60	5d
t63	Logo Installation	Finishing	2	2026-08-03	2026-08-04	61	63	5d
t64	Rolling Blinds	Finishing	2	2026-08-04	2026-08-05	66	68	9d
t65	Planters & Frames	Finishing	2	2026-08-04	2026-08-05	66	68	9d
t66	Sun Control Film	Finishing	4	2026-07-30	2026-08-02	64	68	12d
t67	Signage Installation	Finishing	4	2026-08-06	2026-08-09	64	68	5d
t7	Anti-termite & Pest Control	Civil Work	6	2026-06-22	2026-06-27	62	68	48d
t8	Self Leveling & Associated Works	Civil Work	4	2026-07-03	2026-07-06	27	31	2d
t9	Vitrified Tile Works	Civil Work	4	2026-07-20	2026-07-23	44	48	2d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
t10	POP on Flooring (Protection)	Civil Work	6	2026-07-20	2026-07-25	44	50	2d
t53	Raised Flooring	Modular Placement	11	2026-07-25	2026-08-04	49	60	2d
t50	Modular Workstations	Modular Placement	12	2026-07-28	2026-08-08	52	64	2d
t54	WS / Meeting Room Chair Placement	Modular Placement	10	2026-08-02	2026-08-11	57	67	2d
t55	Loose Furniture	Modular Placement	7	2026-08-02	2026-08-08	61	68	6d
t58	Carpet Installation	Finishing	5	2026-07-25	2026-07-29	56	61	9d
t59	Aluminium Skirting	Finishing	2	2026-07-22	2026-07-23	66	68	22d
t68	Deep Cleaning	Finishing	12	2026-08-01	2026-08-12	56	68	2d
t69	Snag List & Handover	Handover	10	2026-08-05	2026-08-14	58	68	0d

Design tracker — GFC / MEP / Sampling

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
GFC	GFC	Base Build Layout	Very Critical	2026-06-15	Delayed	2026-06-20	Delayed
GFC	GFC	Furniture Layout	Very Critical	2026-07-17	Delayed	2026-07-24	Delayed
GFC	GFC	Furniture Dimensions Layout	High	2026-07-19	Delayed	2026-07-24	Delayed

Category	Sub	Drawing	Criticality	Issue (Int)	Status (Int)	Approval (Client)	Status (Client)
GFC	GFC	Partition Layout	Very Critical	2026-06-17	Delayed	2026-06-22	Delayed
GFC	GFC	Flooring Layout	High	2026-07-14	Delayed	2026-07-19	Delayed
GFC	GFC	Floor Marking Layout	Medium	2026-07-15	Delayed	2026-07-19	Delayed
GFC	GFC	Raised Flooring Layout	High	2026-07-14	Delayed	2026-07-19	Delayed
GFC	GFC	Door Schedule Layout	High	2026-06-27	Delayed	2026-07-02	Delayed
GFC	GFC	Wall Finishes Layout	High	2026-07-17	Delayed	2026-07-22	Delayed
GFC	GFC	Modular Layout	Very Critical	2026-07-17	Delayed	2026-07-24	Delayed
GFC	GFC	RCP Layout	Very Critical	2026-06-28	Delayed	2026-07-05	Delayed
GFC	GFC	Lighting Layout (with dimensions)	Very Critical	2026-06-02	Delayed	2026-06-09	Delayed
GFC	GENERAL	Wallpaper & Graphics	Low	2026-07-16	Delayed	2026-07-21	Delayed
GFC	GENERAL	Fire Evacuation Plan	Medium	2026-07-16	Delayed	2026-07-21	Delayed
GFC	3D	3D Views — Detailed & Client Approval	Very Critical	2026-06-12	Delayed	2026-06-22	Delayed
MEP	MEP	Electrical DBR	Very Critical	2026-06-04	Delayed	2026-06-09	Delayed
MEP	MEP	Electrical SLD Layout	Very Critical	2026-06-02	Delayed	2026-06-09	Delayed
MEP	MEP	Electrical Load Calculation	Very Critical	2026-06-02	Delayed	2026-06-09	Delayed
MEP	MEP	Power, Data & Switch Board Layout	Very Critical	2026-06-02	Delayed	2026-06-09	Delayed

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
MEP	MEP	Raceway Layout	Very Critical	2026-06-04	Delayed	2026-06-09	Delayed
MEP	MEP	Cable Tray Layout	High	2026-06-04	Delayed	2026-06-09	Delayed
MEP	MEP	Lighting Looping Layout	High	2026-06-04	Delayed	2026-06-09	Delayed
MEP	MEP	Panel & DB Position Layout	High	2026-06-04	Delayed	2026-06-09	Delayed
MEP	MEP	UPS Calculation & Specification	High	2026-06-02	Delayed	2026-06-09	Delayed
MEP	MEP	HVAC DBR	Very Critical	2026-06-28	Delayed	2026-07-03	Delayed
MEP	MEP	HVAC Heat Load	Very Critical	2026-06-26	Delayed	2026-07-03	Delayed
MEP	MEP	HVAC Layout	Very Critical	2026-06-26	Delayed	2026-07-03	Delayed
MEP	MEP	PHE DBR & Plumbing Layout	High	2026-06-24	Delayed	2026-06-29	Delayed
MEP	MEP	Fire Sprinkler Layout	Very Critical	2026-06-16	Delayed	2026-06-26	Delayed
MEP	MEP	FA / PA System Layout	High	2026-07-03	Delayed	2026-07-10	Delayed
MEP	MEP	ACS / CCTV / WiFi Layout	High	2026-07-03	Delayed	2026-07-10	Delayed
MEP	MEP	LV DBR	High	2026-07-05	Delayed	2026-07-10	Delayed
SAMPLING	Finishes	Floor and Dado Tiles	High	2026-07-14	Delayed	2026-07-19	Delayed
SAMPLING	Finishes	Carpentry Laminates & Veneer Shades	High	2026-06-27	Delayed	2026-07-02	Delayed

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
SAMPLING	Finishes	Paint Shades	Medium	2026-07-17	Delayed	2026-07-22	Delayed
SAMPLING	Finishes	Carpet / SPC Flooring	High	2026-07-12	Delayed	2026-07-19	Delayed
SAMPLING	Partitions	Demountable Glass Partition	Very Critical	2026-06-30	Delayed	2026-07-07	Delayed
SAMPLING	Partitions	Backpainted Glass	Medium	2026-07-02	Delayed	2026-07-07	Delayed
SAMPLING	Ceiling	Grid & Stretch Ceiling	High	2026-06-28	Delayed	2026-07-05	Delayed
SAMPLING	Ceiling	Acoustics / Fluted Panel	Medium	2026-06-30	Delayed	2026-07-05	Delayed
SAMPLING	MEP	Switch Sockets	Medium	2026-06-04	Delayed	2026-06-09	Delayed
SAMPLING	MEP	Decorative Lights	High	2026-06-02	Delayed	2026-06-09	Delayed
SAMPLING	MEP	Sanitary Fixtures	Medium	2026-06-24	Delayed	2026-06-29	Delayed
SAMPLING	Furniture	Chairs & Loose Furniture	High	2026-07-17	Delayed	2026-07-24	Delayed
SAMPLING	Finishes	Blinds	Medium	2026-07-16	Delayed	2026-07-21	Delayed
SAMPLING	Finishes	Skirting & T Profile	Low	2026-07-17	Delayed	2026-07-21	Delayed

Procurement — order-by and delivery required

CATEGORY	SUB	CRITICALITY	ORDER BY	DELIVERY REQUIRED	VENDOR	ORDER STATUS	GATED BY
Civil Works	Civil consumables	Low	2026-06-12	2026-06-19	—	Open	Base Build Layout (client approval 2026-06-20)
Interior Works	Interior boards/ply (Gyproc/ply norms)	Low	2026-06-09	2026-06-21	—	Open	Partition Layout (client approval 2026-06-22)
Modular Glass Partitions & Doors	Glass partitions (partition glass norm)	Very Critical	2026-05-22	2026-07-06	—	Open	Demountable Glass Partition (client approval 2026-07-07)
Signages	Signages	Medium	2026-07-11	2026-08-01	—	Open	—
Graphics & Films	Graphics & films (frosting norm)	Very Critical	2026-06-08	2026-07-28	—	Open	—
Blinds	Blinds	High	2026-07-03	2026-08-02	—	Open	—
Planters	Planters	Medium	2026-07-02	2026-07-23	—	Open	—
Carpet Flooring	Carpet flooring	High	2026-06-13	2026-07-23	—	Open	—
Modular Furniture	Modular furniture	Very Critical	2026-06-08	2026-07-23	—	Open	Furniture Layout (client approval 2026-07-24)
Loose Furniture & Chairs	Loose furniture & chairs	Very Critical	2026-06-16	2026-07-31	—	Open	—
Electrical Works	Electrical switchgear/cabling	High	2026-05-24	2026-06-23	—	Open	—
Light Fixtures	Light fixtures	High	—	—	—	Open	—
UPS	UPS	High	—	—	—	Open	—
Plumbing (PHE)	Plumbing	Low	2026-06-14	2026-06-28	—	Open	PHE DBR & Plumbing Layout (client approval 2026-06-

CATEGORY	SUB	CRITICALITY	ORDER BY	DELIVERY REQUIRED	VENDOR	ORDER STATUS	GATED BY
							29)
HVAC (Low Side + VAV + VRF)	HVAC (ducting, VRF, VAV)	High	2026-05-28	2026-07-02	—	Open	HVAC DBR (client approval 2026-07-03)
Passive Networking	Passive networking	Medium	—	—	—	Open	—
Fire & Security	Fire & security	High	2026-05-26	2026-06-25	—	Open	Fire Sprinkler Layout (client approval 2026-06-26)
GSS / General Site Services	GSS / miscellaneous	Medium	2026-05-16	2026-06-06	—	Open	—

Manpower — levelled contractor gangs

TRADE	FROM	TO	DAYS	MAN-DAYS	CORE GANG	PEAK
carpentry	2026-07-03	2026-08-04	33	448	14	16
ceiling	2026-07-06	2026-07-19	14	200	14	14
civil	2026-06-21	2026-07-25	35	352	11	14
cleaning	2026-08-01	2026-08-12	12	120	10	10
electrical	2026-06-10	2026-08-05	57	990	14	14
finishing	2026-07-22	2026-08-09	19	150	8	10
flooring	2026-07-20	2026-08-04	16	120	8	10
general	2026-06-08	2026-08-14	68	80	3	4
glass	2026-07-08	2026-07-31	24	125	6	8

TRADE	FROM	TO	DAYS	MAN-DAYS	CORE GANG	PEAK
hvac	2026-07-04	2026-07-30	27	544	12	12
lv	2026-07-11	2026-07-30	20	336	10	10
modular	2026-07-25	2026-08-11	18	240	14	14
painting	2026-07-23	2026-08-11	20	256	13	16
partition	2026-06-23	2026-07-11	19	360	18	18
plumbing	2026-06-30	2026-07-11	12	48	4	4
sprinkler	2026-06-27	2026-08-07	42	150	4	5

Resource plan

ROLE	COUNT	BASIS
Project Manager	1	ceil(26484 sft / 40000) per norms-v1:resourceRoleNorms
Site Engineer (Civil/Interior)	3	ceil(26484 sft / 12000) per norms-v1:resourceRoleNorms
MEP Engineer	2	ceil(26484 sft / 25000) per norms-v1:resourceRoleNorms
Design Lead	1	ceil(26484 sft / 40000) per norms-v1:resourceRoleNorms
Procurement Owner	1	ceil(26484 sft / 40000) per norms-v1:resourceRoleNorms

ROLE	COUNT	BASIS
Safety Officer	1	ceil(26484 sft / 30000) per norms-v1:resourceRoleNorms
QC / Snag Engineer	1	ceil(26484 sft / 30000) per norms-v1:resourceRoleNorms

Cashflow — inflow vs outflow

PERIOD	INFLOW	OUTFLOW	CUM. IN	CUM. OUT	NET POSITION
2026-06	₹1,64,20,080	₹69,59,907	₹1,64,20,080	₹69,59,907	₹94,60,173
2026-07	₹2,05,25,100	₹3,81,27,567	₹3,69,45,180	₹4,50,87,474	₹-81,42,294
2026-08	₹4,51,55,220	₹1,37,31,082	₹8,21,00,400	₹5,88,18,556	₹2,32,81,844
TOTAL	₹8,21,00,400	₹5,88,18,556			

To-do list — next 21 days

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-05-16	Procurement	Release PO: GSS / General Site Services	MEDIUM	Delayed	No design gate recorded.
2026-05-22	Procurement	Release PO: Modular Glass Partitions & Doors	HIGH	Delayed	Gated by Demountable Glass Partition (client approval 2026-07-07)
2026-05-24	Procurement	Release PO: Electrical Works	HIGH	Delayed	No design gate recorded.
2026-05-26	Procurement	Release PO: Fire & Security	HIGH	Delayed	Gated by Fire Sprinkler Layout (client approval 2026-06-26)
2026-05-28	Procurement	Release PO: HVAC (Low Side + VAV + VRF)	HIGH	Delayed	Gated by HVAC DBR (client approval 2026-07-03)

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-06-02	Design lead	Issue for approval: Lighting Layout (with dimensions)	HIGH	Delayed	Releases: Temporary Power
2026-06-02	MEP design lead	Issue for approval: Electrical SLD Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-02	MEP design lead	Issue for approval: Electrical Load Calculation	HIGH	Delayed	Releases: Temporary Power
2026-06-02	MEP design lead	Issue for approval: Power, Data & Switch Board Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-02	MEP design lead	Issue for approval: UPS Calculation & Specification	HIGH	Delayed	Releases: Temporary Power
2026-06-02	Design lead	Issue for approval: Decorative Lights	HIGH	Delayed	Releases: Temporary Power
2026-06-04	MEP design lead	Issue for approval: Electrical DBR	HIGH	Delayed	Releases: Temporary Power
2026-06-04	MEP design lead	Issue for approval: Raceway Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-04	MEP design lead	Issue for approval: Cable Tray Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-04	MEP design lead	Issue for approval: Lighting Looping Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-04	MEP design lead	Issue for approval: Panel & DB Position Layout	HIGH	Delayed	Releases: Temporary Power
2026-06-04	Design lead	Issue for approval: Switch Sockets	MEDIUM	Delayed	Releases: Temporary Power
2026-06-08	Procurement	Release PO: Graphics & Films	HIGH	Delayed	No design gate recorded.
2026-06-08	Procurement	Release PO: Modular Furniture	HIGH	Delayed	Gated by Furniture Layout (client approval 2026-07-24)
2026-06-09	Procurement	Release PO: Interior Works	MEDIUM	Delayed	Gated by Partition Layout (client approval 2026-06-22)

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-06-12	Procurement	Release PO: Civil Works	MEDIUM	Delayed	Gated by Base Build Layout (client approval 2026-06-20)
2026-06-12	Design lead	Issue for approval: 3D Views — Detailed & Client Approval	HIGH	Delayed	Releases: 100mm Partition Framing
2026-06-13	Procurement	Release PO: Carpet Flooring	HIGH	Delayed	No design gate recorded.
2026-06-14	Procurement	Release PO: Plumbing (PHE)	MEDIUM	Delayed	Gated by PHE DBR & Plumbing Layout (client approval 2026-06-29)
2026-06-15	Design lead	Issue for approval: Base Build Layout	HIGH	Delayed	Releases: Blockwork, AAC Blocks & Plastering
2026-06-16	Procurement	Release PO: Loose Furniture & Chairs	HIGH	Delayed	No design gate recorded.
2026-06-16	MEP design lead	Issue for approval: Fire Sprinkler Layout	HIGH	Delayed	Releases: C-Class Sprinkler Piping (Grooved)
2026-06-17	Design lead	Issue for approval: Partition Layout	HIGH	Delayed	Releases: 100mm Partition Framing
2026-06-24	MEP design lead	Issue for approval: PHE DBR & Plumbing Layout	HIGH	Delayed	Releases: Plumbing Internal Piping
2026-06-24	Design lead	Issue for approval: Sanitary Fixtures	MEDIUM	Delayed	Releases: Plumbing Internal Piping
2026-06-26	MEP design lead	Issue for approval: HVAC Heat Load	HIGH	Delayed	Releases: GI Sheet Ducting Fabrication & Installation
2026-06-26	MEP design lead	Issue for approval: HVAC Layout	HIGH	Delayed	Releases: GI Sheet Ducting Fabrication & Installation
2026-06-27	Design lead	Issue for approval: Door Schedule Layout	HIGH	Delayed	Releases: Column Cladding (Ply/Gypsum)
2026-06-27	Design lead	Issue for approval: Carpentry Laminates & Veneer Shades	HIGH	Delayed	Releases: Column Cladding (Ply/Gypsum)
2026-06-28	Design lead	Issue for approval: RCP Layout	HIGH	Delayed	Releases: Gypsum False Ceiling

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-06-28	MEP design lead	Issue for approval: HVAC DBR	HIGH	Delayed	Releases: GI Sheet Ducting Fabrication & Installation
2026-06-28	Design lead	Issue for approval: Grid & Stretch Ceiling	HIGH	Delayed	Releases: Gypsum False Ceiling
2026-06-30	Design lead	Issue for approval: Demountable Glass Partition	HIGH	Delayed	Releases: Glass Partition
2026-06-30	Design lead	Issue for approval: Acoustics / Fluted Panel	MEDIUM	Delayed	Releases: Gypsum False Ceiling
2026-07-02	Procurement	Release PO: Planters	MEDIUM	Delayed	No design gate recorded.
2026-07-02	Design lead	Issue for approval: Backpainted Glass	MEDIUM	Delayed	Releases: Glass Partition
2026-07-03	Procurement	Release PO: Blinds	HIGH	Delayed	No design gate recorded.
2026-07-03	MEP design lead	Issue for approval: FA / PA System Layout	HIGH	Delayed	Releases: Red/Black Armored Cabling (FAS/PA/CCTV)
2026-07-03	MEP design lead	Issue for approval: ACS / CCTV / WiFi Layout	HIGH	Delayed	Releases: Red/Black Armored Cabling (FAS/PA/CCTV)
2026-07-05	MEP design lead	Issue for approval: LV DBR	HIGH	Delayed	Releases: Red/Black Armored Cabling (FAS/PA/CCTV)
2026-07-11	Procurement	Release PO: Signages	MEDIUM	Delayed	No design gate recorded.
2026-07-12	Design lead	Issue for approval: Carpet / SPC Flooring	HIGH	Delayed	Releases: Vitrified Tile Works
2026-07-14	Design lead	Issue for approval: Flooring Layout	HIGH	Delayed	Releases: Vitrified Tile Works
2026-07-14	Design lead	Issue for approval: Raised Flooring Layout	HIGH	Delayed	Releases: Vitrified Tile Works
2026-07-14	Design lead	Issue for approval: Floor and Dado Tiles	HIGH	Delayed	Releases: Vitrified Tile Works

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-07-15	Design lead	Issue for approval: Floor Marking Layout	MEDIUM	Delayed	Releases: Vitrified Tile Works
2026-07-16	Design lead	Issue for approval: Wallpaper & Graphics	MEDIUM	Delayed	Releases: Aluminium Skirting
2026-07-16	Design lead	Issue for approval: Fire Evacuation Plan	MEDIUM	Delayed	Releases: Aluminium Skirting
2026-07-16	Design lead	Issue for approval: Blinds	MEDIUM	Delayed	Releases: Aluminium Skirting
2026-07-17	Design lead	Issue for approval: Furniture Layout	HIGH	Delayed	Releases: Manager/Meeting Room Tables
2026-07-17	Design lead	Issue for approval: Wall Finishes Layout	HIGH	Delayed	Releases: Internal Walls (Putty + Paint)
2026-07-17	Design lead	Issue for approval: Modular Layout	HIGH	Delayed	Releases: Manager/Meeting Room Tables
2026-07-17	Design lead	Issue for approval: Paint Shades	MEDIUM	Delayed	Releases: Internal Walls (Putty + Paint)
2026-07-17	Design lead	Issue for approval: Chairs & Loose Furniture	HIGH	Delayed	Releases: Manager/Meeting Room Tables
2026-07-17	Design lead	Issue for approval: Skirting & T Profile	MEDIUM	Delayed	Releases: Aluminium Skirting
2026-07-19	Design lead	Issue for approval: Furniture Dimensions Layout	HIGH	Delayed	Releases: Manager/Meeting Room Tables
2026-07-28	Iv lead	In progress: Detectors, Hooters & PAVA Rack Commissioning	MEDIUM	WIP	Float 17d.
2026-07-28	Iv lead	In progress: Rodent Repellent System	MEDIUM	WIP	Float 17d.
2026-07-28	Iv lead	In progress: Water Leak Detection System	MEDIUM	WIP	Float 17d.
2026-07-29	electrical lead	In progress: GI Conduiting & Switch/Point Back-boxes	HIGH	WIP	On the critical path — any slip moves the finish date.

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-07-29	hvac lead	In progress: Grilles, Diffusers, Fire Dampers & Actuators	MEDIUM	WIP	Float 5d.
2026-07-29	flooring lead	In progress: Carpet Installation	MEDIUM	WIP	Float 9d.
2026-07-30	hvac lead	Start: HVAC Testing & Commissioning	MEDIUM	Not Started	Float 5d.
2026-07-30	lv lead	In progress: Emergency Exit Signage	MEDIUM	WIP	Float 15d.
2026-07-31	electrical lead	In progress: LT Panel Labeling	HIGH	WIP	On the critical path — any slip moves the finish date.
2026-07-31	glass lead	In progress: Back Painted Glass	MEDIUM	WIP	Float 12d.
2026-08-01	electrical lead	Start: Panel Installation — Testing & Commissioning	HIGH	Not Started	On the critical path — any slip moves the finish date.
2026-08-01	finishing lead	Start: Frosting	MEDIUM	Not Started	Float 12d.
2026-08-01	finishing lead	Start: Vinyl Pasting	MEDIUM	Not Started	Float 9d.
2026-08-01	finishing lead	Start: Wallpaper Pasting	MEDIUM	Not Started	Float 5d.
2026-08-02	finishing lead	Start: Sun Control Film	MEDIUM	Not Started	Float 12d.
2026-08-04	modular lead	In progress: Manager/Meeting Room Tables	MEDIUM	WIP	Float 10d.
2026-08-04	carpentry lead	In progress: Planter Box / OHU / File Storage	MEDIUM	WIP	Float 10d.
2026-08-04	finishing lead	Start: Logo Installation	MEDIUM	Not Started	Float 5d.
2026-08-04	flooring lead	In progress: Raised Flooring	MEDIUM	WIP	Float 2d.

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2026-08-05	electrical lead	In progress: Point Wiring, Circuits, Mains & DB's	HIGH	WIP	On the critical path — any slip moves the finish date.
2026-08-05	painting lead	In progress: Ceiling Painting	MEDIUM	WIP	Float 5d.
2026-08-05	finishing lead	Start: Rolling Blinds	MEDIUM	Not Started	Float 9d.
2026-08-05	finishing lead	Start: Planters & Frames	MEDIUM	Not Started	Float 9d.
2026-08-07	sprinkler lead	Start: Alarm Valve Assembly & Flow Switch	MEDIUM	Not Started	Float 7d.
2026-08-08	modular lead	Start: Modular Workstations	MEDIUM	Not Started	Float 2d.
2026-08-08	modular lead	Start: Loose Furniture	MEDIUM	Not Started	Float 6d.
2026-08-09	finishing lead	Start: Signage Installation	MEDIUM	Not Started	Float 5d.
2026-08-11	painting lead	In progress: Internal Walls (Putty + Paint)	MEDIUM	WIP	Float 3d.
2026-08-11	modular lead	Start: WS / Meeting Room Chair Placement	MEDIUM	Not Started	Float 2d.
2026-08-12	cleaning lead	Start: Deep Cleaning	MEDIUM	Not Started	Float 2d.
2026-08-14	general lead	Start: Snag List & Handover	HIGH	Not Started	On the critical path — any slip moves the finish date.

Client / builder open points

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS	REMARKS
1	Kick Off	Site kick-off meeting and pooja	Client/FS	2026-06-08	Delayed	Project set-up item.
2	Commercial	Project PO / signed agreement	Client	2026-06-08	Delayed	Project set-up item.
3	Commercial	Project advance payment	Client	2026-06-15	Delayed	Project set-up item.
4	Design	Layout approval	Client	2026-05-29	Delayed	Blocks "Site Marking & Dilapidation Report" starting 2026-06-08.
5	Design	3D approvals	Client	2026-06-13	Delayed	Blocks "100mm Partition Framing" starting 2026-06-23.
6	Design	Material sampling approval	Client/FS	2026-07-10	Delayed	Blocks "Vitrified Tile Works" starting 2026-07-20.
7	Design	MEP drawings approval	Client/PMC	2026-05-27	Delayed	Blocks "Temporary Power" starting 2026-06-10.
8	Design	Electrical / IT requirement and load confirmation	Client	2026-05-27	Delayed	Blocks "Temporary Power" starting 2026-06-10.
9	Operation	Builder permissions and mobilisation clearance	FS/Builder	2026-06-01	Delayed	Blocks "Site Marking & Dilapidation Report" starting 2026-06-08.
10	Operation	Mathadi clearance	FS	2026-06-01	Delayed	Blocks "Site Marking & Dilapidation Report" starting 2026-06-08.
11	Operation	Fire NOC / CFO approval	FS/Builder	2026-06-13	Delayed	Blocks "C-Class Sprinkler Piping (Grooved)" starting 2026-06-27.
12	Operation	BMC / statutory approval	FS/Builder	2026-06-07	Delayed	Blocks "Blockwork, AAC Blocks & Plastering" starting 2026-06-21.
13	Operation	Temporary power and water availability	Builder	2026-06-05	Delayed	Blocks "Temporary Power" starting 2026-06-10.
14	Operation	Lift availability for material movement	Builder	2026-06-18	Delayed	Blocks "Blockwork, AAC Blocks & Plastering" starting 2026-06-21.
15	Operation	Work hours clarity in building	Builder	2026-06-05	Delayed	Blocks "Site Marking & Dilapidation Report" starting 2026-06-08.

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS	REMARKS
16	Operation	Heat load approval / CFM availability	Builder	2026-06-20	Delayed	Blocks "GI Sheet Ducting Fabrication & Installation" starting 2026-07-04.
17	Operation	Wi-Fi and access point locations	Client	2026-07-01	Delayed	Blocks "Red/Black Armored Cabling (FAS/PA/CCTV)" starting 2026-07-11.
18	Operation	Modular vendor closure for site marking	Client	2026-07-11	Delayed	Blocks "Manager/Meeting Room Tables" starting 2026-07-25.
19	Design/Operation	Client-supplied items (IT / AV) delivery	Client	2026-07-01	Delayed	Blocks "Red/Black Armored Cabling (FAS/PA/CCTV)" starting 2026-07-11.
20	Operation	Store space and debris removal area	Builder	2026-06-05	Delayed	Blocks "Site Marking & Dilapidation Report" starting 2026-06-08.

Assumptions, gaps and risks

AREA	NOTE	VISIBILITY
manpower	ceiling: 200 man-days across 14 working days needs 15 workers, above the 14 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	electrical: 990 man-days across 57 working days needs 18 workers, above the 14 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	hvac: 544 man-days across 27 working days needs 21 workers, above the 12 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	lv: 336 man-days across 20 working days needs 17 workers, above the 10 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	partition: 360 man-days across 19 working days needs 19 workers, above the 18 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
procurement	Package "Light Fixtures" has no mapped site activity; order-by date not computed.	internal only
procurement	Package "UPS" has no mapped site activity; order-by date not computed.	internal only

AREA	NOTE	VISIBILITY
procurement	Package "Passive Networking" has no mapped site activity; order-by date not computed.	internal only
cashflow	Package HVAC: BCS cost missing; assumed 72% of client amount (28% margin norm from BOQ_BCS margin column).	internal only
Flipspace · DnB Planning Engine v1.0.0 · norms norms-v1 · confidence basis: 7/9 inputs provided; 3/18 packages unmapped; buffer 8d. Contains internal cost (BCS), margin and buffer data. Not for external circulation.		