

.



Emirates Mumbai



Emirates Airlines · Commerz III, Oberoi Realty, Goregaon East, Mumbai

Commencement

2025-06-23

Contract completion

2026-02-23

per agreement

Area

33,000 sft

Contract value

₹23,95,00,000

excl. taxes

Programme by phase

PHASE	START	COMPLETION
Construction	2025-06-23	2026-02-22

Payment milestones

STAGE	TARGET DATE	%	VALUE	SCOPE COVERED
RA1	2025-06-23	0%	₹0	Mobilisation, kick-off and PO release
RA2	2025-08-22	15%	₹3,59,25,000	Design freeze, liaisoning approvals (BMC, Fire NOC), site mobilisation
RA3	2025-10-11	20%	₹4,79,00,000	Civil, dry-wall partitions, MEP first fix, raceways and conduiting
RA4	2025-11-30	25%	₹5,98,75,000	Ceilings, flooring, second fix MEP, glass partitions
RA5	2026-01-14	25%	₹5,98,75,000	Painting, wall finishes, modular furniture, commissioning

STAGE	TARGET DATE	%	VALUE	SCOPE COVERED
RA6	2026-02-23	15%	₹3,59,25,000	Snagging, deep cleaning, handover and close-out documents

Design deliverables — approval dates

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
GFC	Base Build Layout	Very Critical	2025-09-25
GFC	Furniture Layout	Very Critical	2025-12-23
GFC	Furniture Dimensions Layout	High	2025-12-23
GFC	Partition Layout	Very Critical	2025-10-09
GFC	Flooring Layout	High	2025-10-23
GFC	Floor Marking Layout	Medium	2025-10-23
GFC	Raised Flooring Layout	High	2025-10-23
GFC	Door Schedule Layout	High	2025-10-14
GFC	Wall Finishes Layout	High	2025-11-06
GFC	Modular Layout	Very Critical	2025-12-23
GFC	RCP Layout	Very Critical	2025-10-16
GFC	Lighting Layout (with dimensions)	Very Critical	2025-10-23

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
GFC	Wallpaper & Graphics	Low	—
GFC	Fire Evacuation Plan	Medium	—
GFC	3D Views — Detailed & Client Approval	Very Critical	2025-10-09
MEP	Electrical DBR	Very Critical	2025-10-23
MEP	Electrical SLD Layout	Very Critical	2025-10-23
MEP	Electrical Load Calculation	Very Critical	2025-10-23
MEP	Power, Data & Switch Board Layout	Very Critical	2025-10-23
MEP	Raceway Layout	Very Critical	2025-10-23
MEP	Cable Tray Layout	High	2025-10-23
MEP	Lighting Looping Layout	High	2025-10-23
MEP	Panel & DB Position Layout	High	2025-10-23
MEP	UPS Calculation & Specification	High	2025-10-23
MEP	HVAC DBR	Very Critical	2025-10-30
MEP	HVAC Heat Load	Very Critical	2025-10-30
MEP	HVAC Layout	Very Critical	2025-10-30
MEP	PHE DBR & Plumbing Layout	High	2025-10-13

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
MEP	Fire Sprinkler Layout	Very Critical	2025-10-12
MEP	FA / PA System Layout	High	2025-11-20
MEP	ACS / CCTV / WiFi Layout	High	2025-11-20
MEP	LV DBR	High	2025-11-20
SAMPLING	Floor and Dado Tiles	High	2025-10-23
SAMPLING	Carpentry Laminates & Veneer Shades	High	2025-10-14
SAMPLING	Paint Shades	Medium	2025-11-06
SAMPLING	Carpet / SPC Flooring	High	2025-10-23
SAMPLING	Demountable Glass Partition	Very Critical	2026-01-06
SAMPLING	Backpainted Glass	Medium	2026-01-06
SAMPLING	Grid & Stretch Ceiling	High	2025-10-16
SAMPLING	Acoustics / Fluted Panel	Medium	2025-10-16
SAMPLING	Switch Sockets	Medium	2025-10-23
SAMPLING	Decorative Lights	High	2025-10-23
SAMPLING	Sanitary Fixtures	Medium	2025-10-13

CATEGORY

DELIVERABLE

CRITICALITY

APPROVAL REQUIRED BY

SAMPLING	Chairs & Loose Furniture	High	2025-12-23
SAMPLING	Blinds	Medium	—
SAMPLING	Skirting & T Profile	Low	—

Procurement — delivery dates required on site

PACKAGE

CRITICALITY

DELIVERY REQUIRED

Civil & Interior	Medium	2025-09-24
Soft Cost (furniture & furnishing)	Medium	2025-12-22
Electrical Works	Medium	2025-10-22
HVAC	Medium	2025-10-29
Wet Works (PHE)	Medium	2025-10-12
Passive Networking	Medium	2025-11-19
Fire Fighting and Safety	Medium	2025-10-11
UPS	Medium	—
Surveillance	Medium	—

PACKAGE

CRITICALITY

DELIVERY REQUIRED

Miscellaneous

Medium

2025-07-18

Inputs required from client / builder

The dates below are the latest at which each item can be received without impacting the contract completion date.

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS
1	Kick Off	Site kick-off meeting and pooja	Client/FS	2025-06-23	Delayed
2	Commercial	Project PO / signed agreement	Client	2025-06-23	Delayed
3	Commercial	Project advance payment	Client	2025-06-30	Delayed
4	Design	Layout approval	Client	2025-09-16	Delayed
5	Design	3D approvals	Client	2025-09-30	Delayed
6	Design	Material sampling approval	Client/FS	2025-10-14	Delayed
7	Design	MEP drawings approval	Client/PMC	2025-10-10	Delayed
8	Design	Electrical / IT requirement and load confirmation	Client	2025-10-10	Delayed
9	Operation	Builder permissions and mobilisation clearance	FS/Builder	2025-09-19	Delayed
10	Operation	Mathadi clearance	FS	2025-09-19	Delayed
11	Operation	Fire NOC / CFO approval	FS/Builder	2025-09-29	Delayed

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS
12	Operation	BMC / statutory approval	FS/Builder	2025-09-12	Delayed
13	Operation	Temporary power and water availability	Builder	2025-10-19	Delayed
14	Operation	Lift availability for material movement	Builder	2025-09-23	Delayed
15	Operation	Work hours clarity in building	Builder	2025-09-23	Delayed
16	Operation	Heat load approval / CFM availability	Builder	2025-10-17	Delayed
17	Operation	Wi-Fi and access point locations	Client	2025-11-11	Delayed
18	Operation	Modular vendor closure for site marking	Client	2025-12-10	Delayed
19	Design/Operation	Client-supplied items (IT / AV) delivery	Client	2025-11-11	Delayed
20	Operation	Store space and debris removal area	Builder	2025-09-23	Delayed

Billing schedule

PERIOD	BILLING	CUMULATIVE
2025-06	₹0	₹0
2025-07	₹0	₹0
2025-08	₹3,59,25,000	₹3,59,25,000
2025-09	₹0	₹3,59,25,000

PERIOD	BILLING	CUMULATIVE
2025-10	₹4,79,00,000	₹8,38,25,000
2025-11	₹5,98,75,000	₹14,37,00,000
2025-12	₹0	₹14,37,00,000
2026-01	₹5,98,75,000	₹20,35,75,000
2026-02	₹3,59,25,000	₹23,95,00,000

Flipspace · DnB Planning Engine v1.0.0 · norms norms-v1. Programme anchored to the contract baseline.