

■

Emirates Mumbai

Emirates Airlines · Commerz III, Oberoi Realty, Goregaon East, Mumbai · confidence 88%

Internal target finish

2026-02-22

245 working days (CPM)

Contract finish

2026-02-23

Buffer

1d

invariant holds

Critical activities

7 / 216

Peak manpower

130

2026-01-15

Margin

47.3%

contract vs BCS

Worst net cash

₹-33,64,675

peak funding need

Critical path (7 activities — zero float)

#	ACTIVITY	TRADE	DUR	START	FINISH	DURATION SOURCE
e0	Project start	general	0d	2025-06-23	2025-06-23	Emirates PERT Schedule.pdf · row 1 (project start 2025-06-23)
e387	Signages Supply and Installation	cleaning	3d	2026-02-05	2026-02-07	Emirates PERT Schedule.pdf · row 387 (Duration)
e388	Branding (Logo)	cleaning	3d	2026-02-17	2026-02-19	Emirates PERT Schedule.pdf · row 388 (Duration)
e392	Deep Cleaning	cleaning	5d	2026-02-18	2026-02-22	Emirates PERT Schedule.pdf · row 392 (Duration)
e390	Fire exit signages Installation	cleaning	4d	2026-02-19	2026-02-22	Emirates PERT Schedule.pdf · row 390 (Duration)
e391	Fire evacuation maps Installation	general	4d	2026-02-19	2026-02-22	Emirates PERT Schedule.pdf · row 391 (Duration)
e389	Fire extinguishers Installation	sprinkler	3d	2026-02-20	2026-02-22	Emirates PERT Schedule.pdf · row 389 (Duration)

Full activity schedule

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e0	Project start	Construction	0	2025-06-23	2025-06-23	0	0	0d
e131	Mobilisation Period	Construction	7	2025-07-20	2025-07-26	238	245	211d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e134	Waterproofing	Construction	4	2025-09-26	2025-09-29	167	171	72d
e135	Pest Control	Construction	1	2025-09-27	2025-09-27	168	169	72d
e136	Self Leveling	Construction	7	2025-09-30	2025-10-06	171	178	72d
e141	Blockwork/RCC Lintel	Construction	5	2025-10-02	2025-10-06	173	178	72d
e142	Plastering	Construction	5	2025-10-07	2025-10-11	178	183	72d
e143	POP Punning	Construction	6	2025-10-07	2025-10-12	178	184	72d
e137	PCC	Construction	10	2025-10-12	2025-10-21	183	193	72d
e138	Modifoam Flooring	Construction	7	2025-10-24	2025-10-30	195	202	72d
e139	Line out Marking	Construction	2	2025-10-24	2025-10-25	195	197	72d
e140	Line out Checking & Approval	Construction	1	2025-10-26	2025-10-26	197	198	72d
e144	Engineered Concrete Flooring	Construction	10	2025-12-03	2025-12-12	235	245	72d
e146	GI Framing Works	Construction	12	2025-10-03	2025-10-14	220	232	118d
e147	Single side single skinning	Construction	9	2025-10-10	2025-10-18	227	236	118d
e149	Insulation works	Construction	5	2025-10-15	2025-10-19	232	237	118d
e148	Clearance from Services	Construction	3	2025-10-16	2025-10-18	233	236	118d
e150	Second side single skinning	Construction	10	2025-10-18	2025-10-27	235	245	118d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e152	Delivery of Modular Glazed Partitions glass	Construction	20	2025-11-12	2025-12-01	173	193	31d
e153	Installation of glass partitions frames	Construction	10	2025-12-02	2025-12-11	193	203	31d
e154	Installation of glass for glazed partitions	Construction	15	2025-12-12	2025-12-26	203	218	31d
e159	Sliding Folding Partition	Construction	15	2025-12-23	2026-01-06	214	229	31d
e155	Installation of curved glass partition	Construction	15	2026-01-01	2026-01-15	223	238	31d
e156	Installation of solid flush doors	Construction	7	2026-01-01	2026-01-07	223	230	31d
e157	Delivery of Fire Rated Metal Doors	Construction	7	2026-01-01	2026-01-07	223	230	31d
e160	Switchable smart glass	Construction	15	2026-01-07	2026-01-21	229	244	31d
e158	Installation of Fire Rated Metal Doors	Construction	15	2026-01-08	2026-01-22	230	245	31d
e162	Delivery of Raised Flooring	Construction	2	2025-11-04	2025-11-05	221	223	87d
e163	Marking of Raised Access Flooring	Construction	3	2025-11-08	2025-11-10	225	228	87d
e164	Fixing of Pedestals	Construction	5	2025-11-11	2025-11-15	228	233	87d
e165	Fixing of Raised Flooring Tiles	Construction	7	2025-11-13	2025-11-19	230	237	87d
e166	Cutout for power/data entrys	Construction	4	2025-11-21	2025-11-24	238	242	87d
e167	Alignment of Raised Access Flooring	Construction	5	2025-11-23	2025-11-27	240	245	87d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e169	Vitrified Tiling	Construction	25	2025-10-28	2025-11-21	135	160	8d
e173	Protection Covering	Construction	110	2025-10-28	2026-02-14	135	245	8d
e170	Marble Flooring	Construction	20	2025-11-02	2025-11-21	146	166	14d
e171	Stone flooring	Construction	10	2025-11-22	2025-12-01	166	176	14d
e172	Carpet Installation	Construction	15	2026-01-25	2026-02-08	230	245	14d
e174	Wooden raised flooring Installation	Construction	10	2026-01-25	2026-02-03	235	245	19d
e175	Epoxy Flooring	Construction	7	2026-01-25	2026-01-31	238	245	22d
e177	GI Framing for gypsum ceiling	Construction	10	2025-11-14	2025-11-23	214	224	70d
e178	Gypsum boarding & joint finishing	Construction	15	2025-11-25	2025-12-09	225	240	70d
e179	Cafeteria Decorative Ceiling	Construction	20	2025-11-25	2025-12-14	225	245	70d
e180	Metal Fabricated Ceiling	Construction	15	2025-11-30	2025-12-14	230	245	70d
e181	Designer Ceiling	Construction	15	2025-11-30	2025-12-14	230	245	70d
e183	Delivery of Grid Tiles and frames	Construction	4	2025-11-14	2025-11-17	217	221	73d
e184	Framing for Grid Tile installation	Construction	10	2025-11-25	2025-12-04	228	238	73d
e185	Installation of Grid Tiles	Construction	7	2025-12-05	2025-12-11	238	245	73d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e187	Delivery of Tiles and frames	Construction	4	2025-11-14	2025-11-17	226	230	82d
e188	Framing for Tile installation	Construction	10	2025-11-18	2025-11-27	230	240	82d
e189	Installation of technogrid Tiles	Construction	5	2025-11-28	2025-12-02	240	245	82d
e191	Ply Framing for stretch ceiling installation	Construction	10	2025-11-20	2025-11-29	184	194	34d
e192	Delivery of stretch ceiling material on site	Construction	7	2025-12-31	2026-01-06	225	232	34d
e193	Installation of Stretch Ceiling	Construction	5	2026-01-15	2026-01-19	240	245	34d
e196	Putty application (walls)	Construction	10	2025-11-07	2025-11-16	179	189	42d
e197	Primer application & sanding works (walls)	Construction	10	2025-11-17	2025-11-26	189	199	42d
e198	1st coat paint (walls)	Construction	12	2025-12-01	2025-12-12	203	215	42d
e199	2nd & 3rd coat paint (walls)	Construction	10	2025-12-13	2025-12-22	215	225	42d
e200	Epoxy Paint	Construction	20	2025-12-23	2026-01-11	225	245	42d
e202	Putty application (ceiling)	Construction	10	2025-12-14	2025-12-23	203	213	29d
e203	Primer application & sanding works (ceiling)	Construction	10	2025-12-24	2026-01-02	213	223	29d
e204	1st coat paint (ceiling)	Construction	12	2026-01-03	2026-01-14	223	235	29d
e205	2nd & 3rd coat paint (ceiling)	Construction	10	2026-01-15	2026-01-24	235	245	29d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e207	Putty application (metallic)	Construction	10	2026-01-03	2026-01-12	203	213	9d
e208	Primer application & sanding works (metallic)	Construction	10	2026-01-13	2026-01-22	213	223	9d
e209	1st coat paint (metallic)	Construction	12	2026-01-23	2026-02-03	223	235	9d
e210	2nd & 3rd coat paint (metallic)	Construction	10	2026-02-04	2026-02-13	235	245	9d
e212	Putty application (stucco)	Construction	10	2026-01-03	2026-01-12	203	213	9d
e213	Primer application & sanding works (stucco)	Construction	10	2026-01-13	2026-01-22	213	223	9d
e214	1st coat paint (stucco)	Construction	12	2026-01-23	2026-02-03	223	235	9d
e215	2nd & 3rd coat paint (stucco)	Construction	10	2026-02-04	2026-02-13	235	245	9d
e216	Wall paper base preparation	Construction	7	2025-11-15	2025-11-21	238	245	93d
e218	Reception Table	Construction	30	2025-10-15	2025-11-13	138	168	24d
e219	CCM Cabin Table	Construction	30	2025-11-14	2025-12-13	168	198	24d
e220	Board Room Table	Construction	30	2025-12-14	2026-01-12	198	228	24d
e225	Built-In Furniture Installation	Construction	40	2025-12-14	2026-01-22	198	238	24d
e223	Acrylic Designer wall work	Construction	15	2025-12-29	2026-01-12	213	228	24d
e221	Service Counter	Construction	10	2026-01-03	2026-01-12	218	228	24d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e222	Ledge Seating	Construction	10	2026-01-03	2026-01-12	218	228	24d
e224	Pelmet Installation	Construction	10	2026-01-20	2026-01-29	235	245	24d
e226	Blinds Installation	Construction	7	2026-01-20	2026-01-26	235	242	24d
e227	Skirting Installation	Construction	10	2026-01-20	2026-01-29	235	245	24d
e228	Corner Guard Installation	Construction	7	2026-01-23	2026-01-29	238	245	24d
e229	Transition Profile Installation	Construction	4	2026-01-26	2026-01-29	241	245	24d
e231	Dado Installation	Construction	14	2025-10-30	2025-11-12	142	156	13d
e235	Vertical Garden/Planters	Construction	14	2026-01-13	2026-01-26	217	231	13d
e236	Fluted Panel installation	Construction	14	2026-01-13	2026-01-26	217	231	13d
e233	Lacquered Glass Panelling	Construction	20	2026-01-21	2026-02-09	225	245	13d
e232	Wallpaper Installation	Construction	15	2026-01-26	2026-02-09	230	245	13d
e234	Glass Film Installation	Construction	10	2026-01-31	2026-02-09	235	245	13d
e238	Marking of plumbing lines	Construction	1	2025-10-14	2025-10-14	232	233	119d
e239	Waterproofing (PHE)	Construction	5	2025-10-15	2025-10-19	233	238	119d
e240	BBC	Construction	7	2025-10-20	2025-10-26	238	245	119d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e242	Pipes Installation (supply)	Construction	7	2025-10-15	2025-10-21	232	239	118d
e243	Fittings Installation (supply)	Construction	6	2025-10-22	2025-10-27	239	245	118d
e245	Pipes Installation (drainage)	Construction	10	2025-10-15	2025-10-24	209	219	95d
e246	Fittings Installation (drainage)	Construction	7	2025-10-25	2025-10-31	219	226	95d
e247	Pumps Installation	Construction	7	2025-11-01	2025-11-07	226	233	95d
e248	Sanitary Fixtures Installation	Construction	10	2025-11-08	2025-11-17	233	243	95d
e249	Testing & Commissioning of Plumbing Line	Construction	2	2025-11-18	2025-11-19	243	245	95d
e251	Temporary Lighting work	Construction	5	2025-09-30	2025-10-04	128	133	29d
e253	Conduit marking in closed room partitions	Construction	5	2025-10-19	2025-10-23	223	228	105d
e254	Conduiting for Raw Power, UPS, lighting, IT	Construction	10	2025-10-24	2025-11-02	228	238	105d
e255	Back box fixing	Construction	7	2025-10-29	2025-11-04	233	240	105d
e256	Wiring for light circuits	Construction	12	2025-10-29	2025-11-09	233	245	105d
e257	Wiring for Power Circuits	Construction	12	2025-10-29	2025-11-09	233	245	105d
e259	Marking of floor raceway	Construction	6	2025-10-31	2025-11-05	212	218	82d
e260	Support fixing for raceway	Construction	7	2025-11-06	2025-11-12	218	225	82d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e263	Marking for ceiling cable tray	Construction	3	2025-11-06	2025-11-08	218	221	82d
e264	Support fixing for cable tray	Construction	10	2025-11-09	2025-11-18	221	231	82d
e261	Installation of floor Raceway for Power & Data	Construction	10	2025-11-13	2025-11-22	225	235	82d
e265	Installation of cable tray for IT/Data/Electrical	Construction	14	2025-11-19	2025-12-02	231	245	82d
e262	Junction, GI Boxes Installation	Construction	7	2025-11-23	2025-11-29	238	245	85d
e267	Cabling for power	Construction	15	2025-11-10	2025-11-24	213	228	73d
e268	Cabling for earthing	Construction	10	2025-11-25	2025-12-04	228	238	73d
e269	Cabling dressing	Construction	7	2025-12-05	2025-12-11	238	245	73d
e271	Installation of DBs	Construction	7	2025-11-28	2025-12-04	201	208	43d
e272	DB Dressing and Termination	Construction	5	2025-12-05	2025-12-09	208	213	43d
e273	Delivery of LT Panels	Construction	7	2025-12-25	2025-12-31	228	235	43d
e274	Installation of LT Panels	Construction	7	2026-01-01	2026-01-07	235	242	43d
e275	Panel Testing and commissioning	Construction	3	2026-01-08	2026-01-10	242	245	43d
e278	Supply Of Battery	Construction	7	2025-12-09	2025-12-15	196	203	27d
e277	Supply Of Ups	Construction	7	2026-01-08	2026-01-14	226	233	27d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e279	Installation of UPS	Construction	5	2026-01-15	2026-01-19	233	238	27d
e280	Installation of Battery Systems	Construction	5	2026-01-20	2026-01-24	238	243	27d
e281	Testing & Commissioning of UPS	Construction	2	2026-01-20	2026-01-21	238	240	27d
e282	Testing & Commissioning of Battery	Construction	2	2026-01-25	2026-01-26	243	245	27d
e284	Installation of Switches, Raw Power Sockets	Construction	7	2026-02-05	2026-02-11	238	245	11d
e286	Installation of recessed lights in closed rooms	Construction	10	2026-01-15	2026-01-24	235	245	29d
e287	Installation of suspended light fixtures in w/s area	Construction	7	2026-01-15	2026-01-21	238	245	32d
e288	Installation of Decorative light fixtures	Construction	5	2026-01-15	2026-01-19	240	245	34d
e289	Testing & Commissioning of Electrical system	Construction	3	2026-01-22	2026-01-24	242	245	29d
e291	Marking & Support fixing of Ducts	Construction	4	2025-10-31	2025-11-03	136	140	6d
e292	Installation of Ducts	Construction	10	2025-11-04	2025-11-13	140	150	6d
e293	Insulation for ducts	Construction	10	2025-11-14	2025-11-23	150	160	6d
e294	Grills, Diffusers Installation	Construction	7	2025-11-24	2025-11-30	160	167	6d
e295	Installation of VAVs	Construction	5	2025-12-01	2025-12-05	167	172	6d
e296	Supply of AHU	Construction	30	2025-12-19	2026-01-17	185	215	6d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e297	Installation of AHU	Construction	10	2026-01-18	2026-01-27	215	225	6d
e298	Installation of fire Dampers, actuators	Construction	10	2026-01-28	2026-02-06	225	235	6d
e299	Acoustic insulation of AHU room	Construction	7	2026-02-07	2026-02-13	235	242	6d
e300	Fire damper control panels Installation	Construction	7	2026-02-07	2026-02-13	235	242	6d
e301	AHU dry run	Construction	3	2026-02-14	2026-02-16	242	245	6d
e303	Cable trays Installation for copper piping	Construction	7	2025-10-31	2025-11-06	133	140	3d
e304	Copper piping works	Construction	10	2025-11-07	2025-11-16	140	150	3d
e305	Drain Piping works	Construction	7	2025-11-17	2025-11-23	150	157	3d
e306	Installation of VRF units	Construction	4	2025-11-17	2025-11-20	150	154	3d
e307	Testing & Commissioning of HVAC system	Construction	3	2026-02-17	2026-02-19	242	245	3d
e309	Supply of Precision Air Conditioners	Construction	15	2026-01-09	2026-01-23	220	235	20d
e310	Installation of Precision Air Conditioners	Construction	10	2026-01-24	2026-02-02	235	245	20d
e313	Marking & supports fixing for fire pipes	Construction	4	2025-10-13	2025-10-16	199	203	87d
e314	Modification of existing fire pipes	Construction	10	2025-10-17	2025-10-26	203	213	87d
e315	Modification of existing sprinkler bulbs	Construction	5	2025-10-27	2025-10-31	213	218	87d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e316	Erection of MS sprinkler pipes	Construction	10	2025-11-01	2025-11-10	218	228	87d
e317	Enamel painting of pipes	Construction	10	2025-11-11	2025-11-20	228	238	87d
e318	Flexible pipes installation for below false ceiling	Construction	7	2025-11-11	2025-11-17	228	235	87d
e319	Pendent, Upright sprinkler bulbs installation	Construction	7	2025-11-18	2025-11-24	235	242	87d
e320	Testing & Commissioning of sprinkler system	Construction	3	2025-11-25	2025-11-27	242	245	87d
e322	FA Cabling on ceiling	Construction	20	2025-10-17	2025-11-05	166	186	50d
e323	FA Cabling on walls/partitions	Construction	9	2025-11-06	2025-11-14	186	195	50d
e324	Multi Sensor Detectors Installation	Construction	14	2025-11-15	2025-11-28	195	209	50d
e325	Heat detectors Installation	Construction	7	2025-11-29	2025-12-05	209	216	50d
e326	RI installation	Construction	7	2025-12-06	2025-12-12	216	223	50d
e327	Modules/MCP/Strobes Installation	Construction	7	2025-12-13	2025-12-19	223	230	50d
e328	Testing & Commissioning of FA system	Construction	15	2025-12-20	2026-01-03	230	245	50d
e330	PA cabling	Construction	20	2025-11-23	2025-12-12	214	234	61d
e331	Speakers Installation	Construction	7	2025-12-13	2025-12-19	234	241	61d
e332	Testing & Commissioning of PA system	Construction	4	2025-12-20	2025-12-23	241	245	61d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e334	Conduiting & Installation of raceways (ACS)	Construction	10	2025-11-23	2025-12-02	214	224	61d
e335	Cabling (ACS/CCTV)	Construction	10	2025-12-03	2025-12-12	224	234	61d
e336	Installation of ACS & CCTV devices	Construction	7	2025-12-13	2025-12-19	234	241	61d
e337	Testing and commisioning of ACS & CCTV works	Construction	4	2025-12-20	2025-12-23	241	245	61d
e339	Conduiting & Installation of Raceway (WLD)	Construction	10	2025-12-12	2025-12-21	209	219	37d
e340	Cabling (WLD)	Construction	10	2025-12-22	2025-12-31	219	229	37d
e341	Installation of WLD Devices	Construction	7	2026-01-08	2026-01-14	236	243	37d
e342	Testing and commissioning of WLD System	Construction	2	2026-01-15	2026-01-16	243	245	37d
e344	Conduiting & Installation of Raceway (Rodent)	Construction	10	2025-12-12	2025-12-21	214	224	42d
e345	Cabling (Rodent)	Construction	7	2025-12-22	2025-12-28	224	231	42d
e346	Installation of Rodent Repellent Devices	Construction	5	2026-01-05	2026-01-09	238	243	42d
e347	Testing and commissioning of Rodent Repellent System	Construction	2	2026-01-10	2026-01-11	243	245	42d
e349	Supply of Gas Based Supression System	Construction	10	2025-12-12	2025-12-21	211	221	39d
e350	Installation of Gas Based Supression System	Construction	7	2026-01-06	2026-01-12	236	243	39d
e351	Testing and commissioning (gas suppression)	Construction	2	2026-01-13	2026-01-14	243	245	39d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e353	Cable laying	Construction	30	2025-10-25	2025-11-23	142	172	18d
e354	I/O port terminations	Construction	10	2026-01-26	2026-02-04	235	245	18d
e356	Supply of Fiber Cables	Construction	15	2025-12-25	2026-01-08	210	225	25d
e357	Supply of Backbone Cables	Construction	10	2026-01-09	2026-01-18	225	235	25d
e358	Supply of Network Racks	Construction	10	2026-01-09	2026-01-18	225	235	25d
e359	Cables Installation	Construction	10	2026-01-09	2026-01-18	225	235	25d
e360	Server Room Readiness	Construction	5	2026-01-19	2026-01-23	235	240	25d
e361	Network Rack Installation	Construction	7	2026-01-19	2026-01-25	235	242	25d
e362	Testing and Commissioning (networking)	Construction	3	2026-01-26	2026-01-28	242	245	25d
e364	AV Cabling	Construction	10	2026-02-01	2026-02-10	225	235	2d
e365	AV Systems delivery	Construction	5	2026-02-11	2026-02-15	235	240	2d
e366	AV Systems Installation	Construction	5	2026-02-16	2026-02-20	240	245	2d
e368	Supply of White Goods	Construction	2	2026-02-12	2026-02-13	236	238	2d
e369	Installation of White Goods	Construction	3	2026-02-18	2026-02-20	242	245	2d
e371	Marking of workstations, meeting room tables	Construction	4	2025-11-13	2025-11-16	159	163	16d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e372	Workstation frame, meeting room table installation	Construction	25	2025-12-17	2026-01-10	193	218	16d
e373	Routing of power, data cables & socket fixing	Construction	15	2026-01-11	2026-01-25	218	233	16d
e374	Fixing of table top, panels for workstations	Construction	10	2026-01-26	2026-02-04	233	243	16d
e375	Alignment of workstations, meeting room tables	Construction	2	2026-02-05	2026-02-06	243	245	16d
e377	Site Measurement for Modular Cubicle	Construction	3	2025-12-24	2025-12-26	219	222	35d
e378	Cubicle Material Delivery	Construction	3	2025-12-27	2025-12-29	222	225	35d
e379	Cubicle Installation	Construction	20	2025-12-30	2026-01-18	225	245	35d
e381	Delivery of Loose furniture	Construction	10	2026-01-28	2026-02-06	222	232	3d
e383	Supply & Installation of Lockers	Construction	7	2026-01-30	2026-02-05	224	231	3d
e382	Installation of Loose furniture	Construction	3	2026-02-07	2026-02-09	232	235	3d
e384	Supply of Chairs Materials	Construction	7	2026-02-13	2026-02-19	238	245	3d
e385	Installation Chairs	Construction	7	2026-02-13	2026-02-19	238	245	3d
e387	Signages Supply and Installation	Construction	3	2026-02-05	2026-02-07	227	230	0d
e388	Branding (Logo)	Construction	3	2026-02-17	2026-02-19	239	242	0d
e392	Deep Cleaning	Construction	5	2026-02-18	2026-02-22	240	245	0d

#	ACTIVITY	PHASE	DUR	ES	EF	LS	LF	FLOAT
e390	Fire exit signages Installation	Construction	4	2026-02-19	2026-02-22	241	245	Od
e391	Fire evacuation maps Installation	Construction	4	2026-02-19	2026-02-22	241	245	Od
e389	Fire extinguishers Installation	Construction	3	2026-02-20	2026-02-22	242	245	Od

Design tracker — GFC / MEP / Sampling

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
GFC	GFC	Base Build Layout	Very Critical	2025-09-20	Delayed	2025-09-25	Delayed
GFC	GFC	Furniture Layout	Very Critical	2025-12-16	Delayed	2025-12-23	Delayed
GFC	GFC	Furniture Dimensions Layout	High	2025-12-18	Delayed	2025-12-23	Delayed
GFC	GFC	Partition Layout	Very Critical	2025-10-04	Delayed	2025-10-09	Delayed
GFC	GFC	Flooring Layout	High	2025-10-18	Delayed	2025-10-23	Delayed
GFC	GFC	Floor Marking Layout	Medium	2025-10-19	Delayed	2025-10-23	Delayed
GFC	GFC	Raised Flooring Layout	High	2025-10-18	Delayed	2025-10-23	Delayed
GFC	GFC	Door Schedule Layout	High	2025-10-09	Delayed	2025-10-14	Delayed
GFC	GFC	Wall Finishes Layout	High	2025-11-01	Delayed	2025-11-06	Delayed

Category	Sub	Drawing	Criticality	Issue (Int)	Status (Int)	Approval (Client)	Status (Client)
GFC	GFC	Modular Layout	Very Critical	2025-12-16	Delayed	2025-12-23	Delayed
GFC	GFC	RCP Layout	Very Critical	2025-10-09	Delayed	2025-10-16	Delayed
GFC	GFC	Lighting Layout (with dimensions)	Very Critical	2025-10-16	Delayed	2025-10-23	Delayed
GFC	GENERAL	Wallpaper & Graphics	Low	—	Not Started	—	Not Started
GFC	GENERAL	Fire Evacuation Plan	Medium	—	Not Started	—	Not Started
GFC	3D	3D Views — Detailed & Client Approval	Very Critical	2025-09-29	Delayed	2025-10-09	Delayed
MEP	MEP	Electrical DBR	Very Critical	2025-10-18	Delayed	2025-10-23	Delayed
MEP	MEP	Electrical SLD Layout	Very Critical	2025-10-16	Delayed	2025-10-23	Delayed
MEP	MEP	Electrical Load Calculation	Very Critical	2025-10-16	Delayed	2025-10-23	Delayed
MEP	MEP	Power, Data & Switch Board Layout	Very Critical	2025-10-16	Delayed	2025-10-23	Delayed
MEP	MEP	Raceway Layout	Very Critical	2025-10-18	Delayed	2025-10-23	Delayed
MEP	MEP	Cable Tray Layout	High	2025-10-18	Delayed	2025-10-23	Delayed
MEP	MEP	Lighting Looping Layout	High	2025-10-18	Delayed	2025-10-23	Delayed
MEP	MEP	Panel & DB Position Layout	High	2025-10-18	Delayed	2025-10-23	Delayed
MEP	MEP	UPS Calculation & Specification	High	2025-10-16	Delayed	2025-10-23	Delayed
MEP	MEP	HVAC DBR	Very Critical	2025-10-25	Delayed	2025-10-30	Delayed
MEP	MEP	HVAC Heat Load	Very Critical	2025-10-23	Delayed	2025-10-30	Delayed

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
MEP	MEP	HVAC Layout	Very Critical	2025-10-23	Delayed	2025-10-30	Delayed
MEP	MEP	PHE DBR & Plumbing Layout	High	2025-10-08	Delayed	2025-10-13	Delayed
MEP	MEP	Fire Sprinkler Layout	Very Critical	2025-10-02	Delayed	2025-10-12	Delayed
MEP	MEP	FA / PA System Layout	High	2025-11-13	Delayed	2025-11-20	Delayed
MEP	MEP	ACS / CCTV / WiFi Layout	High	2025-11-13	Delayed	2025-11-20	Delayed
MEP	MEP	LV DBR	High	2025-11-15	Delayed	2025-11-20	Delayed
SAMPLING	Finishes	Floor and Dado Tiles	High	2025-10-18	Delayed	2025-10-23	Delayed
SAMPLING	Finishes	Carpentry Laminates & Veneer Shades	High	2025-10-09	Delayed	2025-10-14	Delayed
SAMPLING	Finishes	Paint Shades	Medium	2025-11-01	Delayed	2025-11-06	Delayed
SAMPLING	Finishes	Carpet / SPC Flooring	High	2025-10-16	Delayed	2025-10-23	Delayed
SAMPLING	Partitions	Demountable Glass Partition	Very Critical	2025-12-30	Delayed	2026-01-06	Delayed
SAMPLING	Partitions	Backpainted Glass	Medium	2026-01-01	Delayed	2026-01-06	Delayed
SAMPLING	Ceiling	Grid & Stretch Ceiling	High	2025-10-09	Delayed	2025-10-16	Delayed
SAMPLING	Ceiling	Acoustics / Fluted Panel	Medium	2025-10-11	Delayed	2025-10-16	Delayed
SAMPLING	MEP	Switch Sockets	Medium	2025-10-18	Delayed	2025-10-23	Delayed

CATEGORY	SUB	DRAWING	CRITICALITY	ISSUE (INT)	STATUS (INT)	APPROVAL (CLIENT)	STATUS (CLIENT)
SAMPLING	MEP	Decorative Lights	High	2025-10-16	Delayed	2025-10-23	Delayed
SAMPLING	MEP	Sanitary Fixtures	Medium	2025-10-08	Delayed	2025-10-13	Delayed
SAMPLING	Furniture	Chairs & Loose Furniture	High	2025-12-16	Delayed	2025-12-23	Delayed
SAMPLING	Finishes	Blinds	Medium	—	Not Started	—	Not Started
SAMPLING	Finishes	Skirting & T Profile	Low	—	Not Started	—	Not Started

Procurement — order-by and delivery required

CATEGORY	SUB	CRITICALITY	ORDER BY	DELIVERY REQUIRED	VENDOR	ORDER STATUS	GATED BY
Civil & Interior	default	Medium	2025-09-03	2025-09-24	—	Open	Base Build Layout (client approval 2025-09-25)
Soft Cost (furniture & furnishing)	default	Medium	2025-12-01	2025-12-22	—	Open	Furniture Layout (client approval 2025-12-23)
Electrical Works	default	Medium	2025-10-01	2025-10-22	—	Open	Lighting Layout (with dimensions) (client approval 2025-10-23)
HVAC	default	Medium	2025-10-08	2025-10-29	—	Open	HVAC DBR (client approval 2025-10-30)
Wet Works (PHE)	default	Medium	2025-09-21	2025-10-12	—	Open	PHE DBR & Plumbing Layout (client approval 2025-10-13)
Passive Networking	default	Medium	2025-10-29	2025-11-19	—	Open	FA / PA System Layout (client approval 2025-11-20)
Fire Fighting and Safety	default	Medium	2025-09-20	2025-10-11	—	Open	Fire Sprinkler Layout (client approval 2025-10-12)

CATEGORY	SUB	CRITICALITY	ORDER BY	DELIVERY REQUIRED	VENDOR	ORDER STATUS	GATED BY
UPS	default	Medium	—	—	—	Open	—
Surveillance	default	Medium	—	—	—	Open	—
Miscellaneous	default	Medium	2025-06-27	2025-07-18	—	Open	—

Manpower — levelled contractor gangs

TRADE	FROM	TO	DAYS	MAN-DAYS	CORE GANG	PEAK
carpentry	2025-10-15	2026-02-06	115	1920	16	16
ceiling	2025-10-17	2026-01-24	100	1232	13	14
civil	2025-09-26	2025-10-21	26	288	12	15
cleaning	2025-09-27	2026-02-22	149	160	6	9
electrical	2025-10-24	2026-02-11	111	1810	14	14
flooring	2025-10-24	2026-02-08	108	942	9	14
general	2025-06-23	2026-02-22	245	2116	8	8
glass	2026-01-07	2026-02-09	34	125	4	4
hvac	2025-10-31	2026-02-19	112	1080	10	12
lv	2025-11-21	2026-02-20	92	708	8	10

TRADE	FROM	TO	DAYS	MAN-DAYS	CORE GANG	PEAK
modular	2025-12-24	2026-02-19	58	360	7	9
painting	2025-11-07	2026-02-13	99	1088	11	14
partition	2025-10-10	2026-02-09	123	1430	12	15
plumbing	2025-10-14	2025-11-19	37	148	4	4
sprinkler	2025-10-13	2026-02-22	133	415	4	5

Resource plan

ROLE	COUNT	BASIS
Project Manager	1	ceil(33000 sft / 40000) per norms-v1:resourceRoleNorms
Site Engineer (Civil/Interior)	3	ceil(33000 sft / 12000) per norms-v1:resourceRoleNorms
MEP Engineer	2	ceil(33000 sft / 25000) per norms-v1:resourceRoleNorms
Design Lead	1	ceil(33000 sft / 40000) per norms-v1:resourceRoleNorms
Procurement Owner	1	ceil(33000 sft / 40000) per norms-v1:resourceRoleNorms
Safety Officer	2	ceil(33000 sft / 30000) per norms-v1:resourceRoleNorms
QC / Snag Engineer	2	ceil(33000 sft / 30000) per norms-v1:resourceRoleNorms

Cashflow — inflow vs outflow

PERIOD	INFLOW	OUTFLOW	CUM. IN	CUM. OUT	NET POSITION
2025-06	₹0	₹6,57,445	₹0	₹6,57,445	₹-6,57,445
2025-07	₹0	₹27,07,230	₹0	₹33,64,675	₹-33,64,675
2025-08	₹3,59,25,000	₹29,59,983	₹3,59,25,000	₹63,24,658	₹2,96,00,342
2025-09	₹0	₹54,44,325	₹3,59,25,000	₹1,17,68,983	₹2,41,56,017
2025-10	₹4,79,00,000	₹2,19,99,928	₹8,38,25,000	₹3,37,68,911	₹5,00,56,089
2025-11	₹5,98,75,000	₹2,95,85,401	₹14,37,00,000	₹6,33,54,311	₹8,03,45,689
2025-12	₹0	₹3,22,39,815	₹14,37,00,000	₹9,55,94,126	₹4,81,05,874
2026-01	₹5,98,75,000	₹3,35,57,596	₹20,35,75,000	₹12,91,51,722	₹7,44,23,278
2026-02	₹3,59,25,000	₹1,70,29,821	₹23,95,00,000	₹14,61,81,543	₹9,33,18,457
TOTAL	₹23,95,00,000	₹14,61,81,544			

To-do list — next 21 days

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2025-06-27	Procurement	Release PO: Miscellaneous	MEDIUM	Delayed	No design gate recorded.
2025-09-03	Procurement	Release PO: Civil & Interior	MEDIUM	Delayed	Gated by Base Build Layout (client approval 2025-09-25)
2025-09-20	Procurement	Release PO: Fire Fighting and Safety	MEDIUM	Delayed	Gated by Fire Sprinkler Layout (client approval 2025-10-12)

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2025-09-20	Design lead	Issue for approval: Base Build Layout	HIGH	Delayed	Releases: Waterproofing
2025-09-21	Procurement	Release PO: Wet Works (PHE)	MEDIUM	Delayed	Gated by PHE DBR & Plumbing Layout (client approval 2025-10-13)
2025-09-29	Design lead	Issue for approval: 3D Views — Detailed & Client Approval	HIGH	Delayed	Releases: Single side single skinning
2025-10-01	Procurement	Release PO: Electrical Works	MEDIUM	Delayed	Gated by Lighting Layout (with dimensions) (client approval 2025-10-23)
2025-10-02	MEP design lead	Issue for approval: Fire Sprinkler Layout	HIGH	Delayed	Releases: Marking & supports fixing for fire pipes
2025-10-04	Design lead	Issue for approval: Partition Layout	HIGH	Delayed	Releases: Single side single skinning
2025-10-08	Procurement	Release PO: HVAC	MEDIUM	Delayed	Gated by HVAC DBR (client approval 2025-10-30)
2025-10-08	MEP design lead	Issue for approval: PHE DBR & Plumbing Layout	HIGH	Delayed	Releases: Marking of plumbing lines
2025-10-08	Design lead	Issue for approval: Sanitary Fixtures	MEDIUM	Delayed	Releases: Marking of plumbing lines
2025-10-09	Design lead	Issue for approval: Door Schedule Layout	HIGH	Delayed	Releases: Reception Table
2025-10-09	Design lead	Issue for approval: RCP Layout	HIGH	Delayed	Releases: FA Cabling on ceiling
2025-10-09	Design lead	Issue for approval: Carpentry Laminates & Veneer Shades	HIGH	Delayed	Releases: Reception Table
2025-10-09	Design lead	Issue for approval: Grid & Stretch Ceiling	HIGH	Delayed	Releases: FA Cabling on ceiling
2025-10-11	Design lead	Issue for approval: Acoustics / Fluted Panel	MEDIUM	Delayed	Releases: FA Cabling on ceiling
2025-10-16	Design lead	Issue for approval: Lighting Layout (with dimensions)	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2025-10-16	MEP design lead	Issue for approval: Electrical SLD Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-16	MEP design lead	Issue for approval: Electrical Load Calculation	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-16	MEP design lead	Issue for approval: Power, Data & Switch Board Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-16	MEP design lead	Issue for approval: UPS Calculation & Specification	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-16	Design lead	Issue for approval: Carpet / SPC Flooring	HIGH	Delayed	Releases: Modifoam Flooring
2025-10-16	Design lead	Issue for approval: Decorative Lights	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	Design lead	Issue for approval: Flooring Layout	HIGH	Delayed	Releases: Modifoam Flooring
2025-10-18	Design lead	Issue for approval: Raised Flooring Layout	HIGH	Delayed	Releases: Modifoam Flooring
2025-10-18	MEP design lead	Issue for approval: Electrical DBR	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	MEP design lead	Issue for approval: Raceway Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	MEP design lead	Issue for approval: Cable Tray Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	MEP design lead	Issue for approval: Lighting Looping Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	MEP design lead	Issue for approval: Panel & DB Position Layout	HIGH	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT
2025-10-18	Design lead	Issue for approval: Floor and Dado Tiles	HIGH	Delayed	Releases: Modifoam Flooring
2025-10-18	Design lead	Issue for approval: Switch Sockets	MEDIUM	Delayed	Releases: Conduiting for Raw Power, UPS, lighting, IT

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2025-10-19	Design lead	Issue for approval: Floor Marking Layout	MEDIUM	Delayed	Releases: Modifoam Flooring
2025-10-23	MEP design lead	Issue for approval: HVAC Heat Load	HIGH	Delayed	Releases: Marking & Support fixing of Ducts
2025-10-23	MEP design lead	Issue for approval: HVAC Layout	HIGH	Delayed	Releases: Marking & Support fixing of Ducts
2025-10-25	MEP design lead	Issue for approval: HVAC DBR	HIGH	Delayed	Releases: Marking & Support fixing of Ducts
2025-10-29	Procurement	Release PO: Passive Networking	MEDIUM	Delayed	Gated by FA / PA System Layout (client approval 2025-11-20)
2025-11-01	Design lead	Issue for approval: Wall Finishes Layout	HIGH	Delayed	Releases: Putty application (walls)
2025-11-01	Design lead	Issue for approval: Paint Shades	MEDIUM	Delayed	Releases: Putty application (walls)
2025-11-13	MEP design lead	Issue for approval: FA / PA System Layout	HIGH	Delayed	Releases: Cutout for power/data entrys
2025-11-13	MEP design lead	Issue for approval: ACS / CCTV / WiFi Layout	HIGH	Delayed	Releases: Cutout for power/data entrys
2025-11-15	MEP design lead	Issue for approval: LV DBR	HIGH	Delayed	Releases: Cutout for power/data entrys
2025-12-01	Procurement	Release PO: Soft Cost (furniture & furnishing)	MEDIUM	Delayed	Gated by Furniture Layout (client approval 2025-12-23)
2025-12-16	Design lead	Issue for approval: Furniture Layout	HIGH	Delayed	Releases: Site Measurement for Modular Cubicle
2025-12-16	Design lead	Issue for approval: Modular Layout	HIGH	Delayed	Releases: Site Measurement for Modular Cubicle
2025-12-16	Design lead	Issue for approval: Chairs & Loose Furniture	HIGH	Delayed	Releases: Site Measurement for Modular Cubicle
2025-12-18	Design lead	Issue for approval: Furniture Dimensions Layout	HIGH	Delayed	Releases: Site Measurement for Modular Cubicle

END DATE	RESPONSIBILITY	DESCRIPTION	PRIORITY	STATUS	NOTES
2025-12-30	Design lead	Issue for approval: Demountable Glass Partition	HIGH	Delayed	Releases: Switchable smart glass
2026-01-01	Design lead	Issue for approval: Backpainted Glass	MEDIUM	Delayed	Releases: Switchable smart glass

Client / builder open points

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS	REMARKS
1	Kick Off	Site kick-off meeting and pooja	Client/FS	2025-06-23	Delayed	Project set-up item.
2	Commercial	Project PO / signed agreement	Client	2025-06-23	Delayed	Project set-up item.
3	Commercial	Project advance payment	Client	2025-06-30	Delayed	Project set-up item.
4	Design	Layout approval	Client	2025-09-16	Delayed	Blocks "Waterproofing" starting 2025-09-26.
5	Design	3D approvals	Client	2025-09-30	Delayed	Blocks "Single side single skinning" starting 2025-10-10.
6	Design	Material sampling approval	Client/FS	2025-10-14	Delayed	Blocks "Modifoam Flooring" starting 2025-10-24.
7	Design	MEP drawings approval	Client/PMC	2025-10-10	Delayed	Blocks "Conduiting for Raw Power, UPS, lighting, IT" starting 2025-10-24.
8	Design	Electrical / IT requirement and load confirmation	Client	2025-10-10	Delayed	Blocks "Conduiting for Raw Power, UPS, lighting, IT" starting 2025-10-24.
9	Operation	Builder permissions and mobilisation clearance	FS/Builder	2025-09-19	Delayed	Blocks "Waterproofing" starting 2025-09-26.
10	Operation	Mathadi clearance	FS	2025-09-19	Delayed	Blocks "Waterproofing" starting 2025-09-26.

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS	REMARKS
11	Operation	Fire NOC / CFO approval	FS/Builder	2025-09-29	Delayed	Blocks "Marking & supports fixing for fire pipes" starting 2025-10-13.
12	Operation	BMC / statutory approval	FS/Builder	2025-09-12	Delayed	Blocks "Waterproofing" starting 2025-09-26.
13	Operation	Temporary power and water availability	Builder	2025-10-19	Delayed	Blocks "Conduiting for Raw Power, UPS, lighting, IT" starting 2025-10-24.
14	Operation	Lift availability for material movement	Builder	2025-09-23	Delayed	Blocks "Waterproofing" starting 2025-09-26.
15	Operation	Work hours clarity in building	Builder	2025-09-23	Delayed	Blocks "Waterproofing" starting 2025-09-26.
16	Operation	Heat load approval / CFM availability	Builder	2025-10-17	Delayed	Blocks "Marking & Support fixing of Ducts" starting 2025-10-31.
17	Operation	Wi-Fi and access point locations	Client	2025-11-11	Delayed	Blocks "Cutout for power/data entrys" starting 2025-11-21.
18	Operation	Modular vendor closure for site marking	Client	2025-12-10	Delayed	Blocks "Site Measurement for Modular Cubicle" starting 2025-12-24.
19	Design/Operation	Client-supplied items (IT / AV) delivery	Client	2025-11-11	Delayed	Blocks "Cutout for power/data entrys" starting 2025-11-21.
20	Operation	Store space and debris removal area	Builder	2025-09-23	Delayed	Blocks "Waterproofing" starting 2025-09-26.

Assumptions, gaps and risks

AREA	NOTE	VISIBILITY
manpower	carpentry: 1920 man-days across 115 working days needs 17 workers, above the 16 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	electrical: 1810 man-days across 111 working days needs 17 workers, above the 14 cap. Extend the window, split the front, or raise the cap in Settings.	internal only
manpower	general: 2116 man-days across 245 working days needs 9 workers, above the 8 cap. Extend the window, split the front, or raise the cap in Settings.	internal only

AREA	NOTE	VISIBILITY
manpower	Manpower curve is peaky (average 62 vs peak 130). Consider re-sequencing overlapping trades.	internal only
procurement	Package "UPS" has no mapped site activity; order-by date not computed.	internal only
procurement	Package "Surveillance" has no mapped site activity; order-by date not computed.	internal only
Flipspaces · DnB Planning Engine v1.0.0 · norms norms-v1 · confidence basis: 8/9 inputs provided; 2/10 packages unmapped; buffer 1d. Contains internal cost (BCS), margin and buffer data. Not for external circulation.		