

SKF, Pune

SKF India (Industrial) Ltd · Units 801-802, 8th Floor, Millennium Tower 3, Wakad, Pune

Commencement

2026-06-08

Contract completion

2026-08-22

per agreement

Area

26,484 sft

Contract value

₹8,21,00,400

excl. taxes

Programme by phase

PHASE	START	COMPLETION
Site Prep	2026-06-08	2026-06-15
Civil Work	2026-06-21	2026-07-25
Partition & Paneling	2026-06-23	2026-07-21
Electrical & Networking	2026-06-25	2026-08-05
False Ceiling	2026-07-06	2026-07-19
HVAC	2026-07-04	2026-07-30
Sprinkler Work	2026-06-27	2026-08-07
LV Systems	2026-07-11	2026-07-30
Doors & Carpentry	2026-07-06	2026-07-31

PHASE	START	COMPLETION
-------	-------	------------

Finishing	2026-07-22	2026-08-12
Modular Placement	2026-07-25	2026-08-11
Handover	2026-08-05	2026-08-14

Payment milestones

STAGE	TARGET DATE	%	VALUE	SCOPE COVERED
RA1	2026-06-08	0%	₹0	Project mobilisation (no advance payable)
RA2	2026-06-28	20%	₹1,64,20,080	Partition marking, frameworks, skinning, civil walls, conduiting, raceways + gypsum/electrical material delivery
RA3	2026-07-18	25%	₹2,05,25,100	Partition closing, wiring, sprinkler piping, FAS wiring + duct/cable/ply/tile delivery; furniture/carpet/glass orders closed
RA4	2026-08-02	25%	₹2,05,25,100	Paint base coats, glass channels, duct installation, ceiling framing + carpet/sanitary/doors/DB delivery
RA5	2026-08-17	25%	₹2,05,25,100	Switches, sanitary fixtures, carpentry, doors, first paint coat, false ceiling; pre-commissioning
RA6	2026-08-22	5%	₹41,05,020	Against 12-month DLP bank guarantee at virtual completion/handover

Design deliverables — approval dates

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
GFC	Base Build Layout	Very Critical	2026-06-20

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
GFC	Furniture Layout	Very Critical	2026-07-24
GFC	Furniture Dimensions Layout	High	2026-07-24
GFC	Partition Layout	Very Critical	2026-06-22
GFC	Flooring Layout	High	2026-07-19
GFC	Floor Marking Layout	Medium	2026-07-19
GFC	Raised Flooring Layout	High	2026-07-19
GFC	Door Schedule Layout	High	2026-07-02
GFC	Wall Finishes Layout	High	2026-07-22
GFC	Modular Layout	Very Critical	2026-07-24
GFC	RCP Layout	Very Critical	2026-07-05
GFC	Lighting Layout (with dimensions)	Very Critical	2026-06-09
GFC	Wallpaper & Graphics	Low	2026-07-21
GFC	Fire Evacuation Plan	Medium	2026-07-21
GFC	3D Views — Detailed & Client Approval	Very Critical	2026-06-22
MEP	Electrical DBR	Very Critical	2026-06-09

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
MEP	Electrical SLD Layout	Very Critical	2026-06-09
MEP	Electrical Load Calculation	Very Critical	2026-06-09
MEP	Power, Data & Switch Board Layout	Very Critical	2026-06-09
MEP	Raceway Layout	Very Critical	2026-06-09
MEP	Cable Tray Layout	High	2026-06-09
MEP	Lighting Looping Layout	High	2026-06-09
MEP	Panel & DB Position Layout	High	2026-06-09
MEP	UPS Calculation & Specification	High	2026-06-09
MEP	HVAC DBR	Very Critical	2026-07-03
MEP	HVAC Heat Load	Very Critical	2026-07-03
MEP	HVAC Layout	Very Critical	2026-07-03
MEP	PHE DBR & Plumbing Layout	High	2026-06-29
MEP	Fire Sprinkler Layout	Very Critical	2026-06-26
MEP	FA / PA System Layout	High	2026-07-10
MEP	ACS / CCTV / WiFi Layout	High	2026-07-10

CATEGORY	DELIVERABLE	CRITICALITY	APPROVAL REQUIRED BY
MEP	LV DBR	High	2026-07-10
SAMPLING	Floor and Dado Tiles	High	2026-07-19
SAMPLING	Carpentry Laminates & Veneer Shades	High	2026-07-02
SAMPLING	Paint Shades	Medium	2026-07-22
SAMPLING	Carpet / SPC Flooring	High	2026-07-19
SAMPLING	Demountable Glass Partition	Very Critical	2026-07-07
SAMPLING	Backpainted Glass	Medium	2026-07-07
SAMPLING	Grid & Stretch Ceiling	High	2026-07-05
SAMPLING	Acoustics / Fluted Panel	Medium	2026-07-05
SAMPLING	Switch Sockets	Medium	2026-06-09
SAMPLING	Decorative Lights	High	2026-06-09
SAMPLING	Sanitary Fixtures	Medium	2026-06-29
SAMPLING	Chairs & Loose Furniture	High	2026-07-24
SAMPLING	Blinds	Medium	2026-07-21
SAMPLING	Skirting & T Profile	Low	2026-07-21

Procurement — delivery dates required on site

PACKAGE	CRITICALITY	DELIVERY REQUIRED
Civil Works	Low	2026-06-19
Interior Works	Low	2026-06-21
Modular Glass Partitions & Doors	Very Critical	2026-07-06
Signages	Medium	2026-08-01
Graphics & Films	Very Critical	2026-07-28
Blinds	High	2026-08-02
Planters	Medium	2026-07-23
Carpet Flooring	High	2026-07-23
Modular Furniture	Very Critical	2026-07-23
Loose Furniture & Chairs	Very Critical	2026-07-31
Electrical Works	High	2026-06-23
Light Fixtures	High	—

PACKAGE	CRITICALITY	DELIVERY REQUIRED
UPS	High	—
Plumbing (PHE)	Low	2026-06-28
HVAC (Low Side + VAV + VRF)	High	2026-07-02
Passive Networking	Medium	—
Fire & Security	High	2026-06-25
GSS / General Site Services	Medium	2026-06-06

Inputs required from client / builder

■ The dates below are the latest at which each item can be received without impacting the contract completion date.

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS
1	Kick Off	Site kick-off meeting and pooja	Client/FS	2026-06-08	Delayed
2	Commercial	Project PO / signed agreement	Client	2026-06-08	Delayed
3	Commercial	Project advance payment	Client	2026-06-15	Delayed
4	Design	Layout approval	Client	2026-05-29	Delayed
5	Design	3D approvals	Client	2026-06-13	Delayed
6	Design	Material sampling approval	Client/FS	2026-07-10	Delayed
7	Design	MEP drawings approval	Client/PMC	2026-05-27	Delayed

SR	AREA	DESCRIPTION	RESPONSIBILITY	PLAN DATE	STATUS
8	Design	Electrical / IT requirement and load confirmation	Client	2026-05-27	Delayed
9	Operation	Builder permissions and mobilisation clearance	FS/Builder	2026-06-01	Delayed
10	Operation	Mathadi clearance	FS	2026-06-01	Delayed
11	Operation	Fire NOC / CFO approval	FS/Builder	2026-06-13	Delayed
12	Operation	BMC / statutory approval	FS/Builder	2026-06-07	Delayed
13	Operation	Temporary power and water availability	Builder	2026-06-05	Delayed
14	Operation	Lift availability for material movement	Builder	2026-06-18	Delayed
15	Operation	Work hours clarity in building	Builder	2026-06-05	Delayed
16	Operation	Heat load approval / CFM availability	Builder	2026-06-20	Delayed
17	Operation	Wi-Fi and access point locations	Client	2026-07-01	Delayed
18	Operation	Modular vendor closure for site marking	Client	2026-07-11	Delayed
19	Design/Operation	Client-supplied items (IT / AV) delivery	Client	2026-07-01	Delayed
20	Operation	Store space and debris removal area	Builder	2026-06-05	Delayed

Billing schedule

PERIOD	BILLING	CUMULATIVE
2026-06	₹1,64,20,080	₹1,64,20,080
2026-07	₹2,05,25,100	₹3,69,45,180
2026-08	₹4,51,55,220	₹8,21,00,400

Flipspace · DnB Planning Engine v1.0.0 · norms norms-v1. Programme anchored to the contract baseline.